






Status of the LHC



Mike Lamont
for the LHC team



COMMISSIONING PROGRESS



Hardware commissioning for 3.5 TeV

Ramp beams to 3.5 TeV

Machine protection systems qualified

Colliding safe stable beams (2 on 2 pilots)

Squeeze to 2m

Low bunch currents, increase k_b

Machine protection systems qualified

13 on 13 low intensity bunches at 2m

High bunch currents, low k_b

Increase k_b

Machine protection systems qualified

50 on 50 high intensity bunches at 3.5m (Aug)


Crossing angles on, bunch trains, **Increase k_b**

Ions (early scheme, max 62 bunches per beam)

Same magnetic machine as for protons


1 week to switch

4 weeks ion run




Milestones - 2010

Date	Achieved	
Feb 28	Restart with beam.	
Mar 30	First collisions at 7 TeV centre of mass.	Luminosity ~ $2 \cdot 10^{27} \text{ cm}^{-2} \text{ s}^{-1}$
Apr 01	Start squeeze commissioning.	Regular physics runs 2 on 2 bunches of 10^{10} Un-squeezed 1 colliding pairs per experiment Rates around 100Hz
Apr 07	Squeeze to 2 m in points 1 and 5.	
Apr 09	Single nominal bunch of $1.1 \cdot 10^{11}$ stable at 450GeV.	
Apr 13	Squeeze to 2 m in point 8.	
Apr 16	Squeeze to 2m in point 2.	
April 24	First stable beams at 7 TeV, 3 on 3, squeeze to 2m.	Luminosity ~ $2 \cdot 10^{28} \text{ cm}^{-2} \text{ s}^{-1}$




Milestones reached 2010 (to August)

Date	Achieved	
May	Increase bunch intensity to $2 \cdot 10^{10}$, Increase k_b .	Regular physics runs
May 24	13 on 13, 8 colliding pairs per experiment.	Luminosity $\sim 3 \cdot 10^{29} \text{cm}^{-2} \text{s}^{-1}$
June	Increase bunch intensity to nominal, squeeze to 3.5m.	Machine development
June 25	First stable beams at 7 TeV, 3 on 3 nominal bunch.	Luminosity $\sim 5 \cdot 10^{29} \text{cm}^{-2} \text{s}^{-1}$
July 15	13 on 13, 8 colliding pairs, $9 \cdot 10^{10} / b$	Luminosity $\sim 1.5 \cdot 10^{30} \text{cm}^{-2} \text{s}^{-1}$
July 30	25 on 25, 16 colliding pairs, $9 \cdot 10^{10} / b$	Luminosity $\sim 3 \cdot 10^{30} \text{cm}^{-2} \text{s}^{-1}$
Aug 19	48 on 48, 36 colliding pairs 1 5 and 8, $9 \cdot 10^{10} / b$	Luminosity $\sim 6 \cdot 10^{30} \text{cm}^{-2} \text{s}^{-1}$
Aug	Stable running period to consolidate operation and MP 50x50, $11 \cdot 10^{10} / b$	$\sim 2\text{-}3 \text{ MJ per beam}$ Luminosity $\sim 1 \cdot 10^{31} \text{cm}^{-2} \text{s}^{-1}$



Commissioning recap

- Magnetically and optically well understood
 - Excellent agreement with model and machine
- Magnetically reproducible
 - Important because it means optics and thus set-up remains valid from fill to fill
- Aperture clear and as expected
- Excellent performance from instrumentation and controls
 - Still ironing out features
- Key systems performing well
 - Injection
 - Beam dump
 - Collimation
 - Machine protection




Commissioning recap

- Routinely over-inject **nominal bunch intensities**
 - Up to September 4 bunches per injection
 - September – switch to 150 ns bunch trains
- Ramp to 3.5 TeV, squeeze, bring them into collisions and deliver stable beams.
- Keep them there
- And do it again


A remarkably successful initial commissioning period


which is still ongoing... [NB]




Optics

- Stunningly stable






FBs in action : ramp



Fill 1309
29.08.2010
OFB trims (μrad)


QFB trims

Energy (TeV)




OFB performance : ramp

Orbit stability in the ramp: $\leq 80 \mu\text{m rms}$





R. Steinhagen




LHC and Feedbacks

- The performance of the FBs is good
- The LHC only operates reliably with both orbit and tune FBs (ramp and squeeze).
 - Ramp and squeeze essentially without losses !!!!







Transverse dampers



Already operational
through the cycle –
including stable beams

Crucial to keep emittance
growth under control







Briefly, 5 important machine things
or why we can't deliver $1e32 \text{ cm}^{-2}\text{s}^{-1}$ immediately

BEAM SAFETY

This might seem academic but it is what dominates
commissioning and operations at present




Beam Interlock System





User inputs include:

- Experiments
- Beam Loss Monitors
- Powering
- Fast magnets
- Vacuum
- Beam dump
- OP






The beam dump





Abort Gap






Asynchronous Beam Dump

Estimated occurrence : at least once per year,


0 events up to now!



TCDQ = 6 m long CFC* one-sided collimator
 TCSG = 1 m long CFC* two-sided collimator

*CFC = carbon fibre compound


TCDQ + TCSG to protect downstream superconducting magnets (Q4)



Pedagogical collimation 1


Ralph Assmann

- Collimation is set up with multi-stage logic for cleaning and protection
- Let's look in normalized phase space, talking in nominal sigmas:




“The hierarchy”


“The jaws of power are always open to devour...”



Pedagogical collimation II


- Collimation is set up with multi-stage logic for cleaning and protection
- Let's look in normalized phase space, talking in nominal sigmas:






Pedagogical collimation III


- Collimation is set up with multi-stage logic for cleaning and protection
- Let's look in normalized phase space, talking in nominal sigmas:






Pedagogical collimation IV


- Collimation is set up with multi-stage logic for cleaning and protection
- Let's look in normalized phase space, talking in nominal sigmas:






Pedagogical collimation V


- Collimation is set up with multi-stage logic for cleaning and protection
- Let's look in normalized phase space, talking in nominal sigmas:






Conclusions from the pedagogical break


- The collimators and protection devices must be in position at all times
- The hierarchy must be respected
- The collimators and protection devices are positioned with respect to the closed orbit
- Therefore the closed orbit must be in tolerance at all times. **This includes the ramp and squeeze.**
 - **Orbit feedback becomes mandatory**
 - **Interlocks on orbit position become mandatory**
- If these rules are not respected something will get broken.
- Frequent validation to make sure that the rules are respected...



Measured Cleaning at 3.5 TeV


(beam1, vertical beam loss, intermediate settings)







Qualification: Off-momentum collimation

Loss map for off-momentum error. All OK. See expected low leakage to experimental IR's. **OK for stable beams from coll.**






2010/09/06 08.35




LUMINOSITY PRODUCTION



Surprises


- We were never meant to run at 3.5 TeV
 - 7 TeV studied in exquisite detail
 - 3.5 TeV - bigger beams, less aperture, less attention
- Very good single beam lifetime
 - Vacuum, non-linearities, lifetimes
 - Inject nominal bunch intensities, ramp, squeeze...
- Beam-beam
 - A lot easier than expected
 - Nominal bunch intensity collisions – resolving expected problems with predicted cures. **Still surprising.**
- Transverse emittance (read beam size)
 - Too small emittance from injectors!
 - Ditto longitudinal plane
- $\beta^* = 3.5 \text{ m}$




Beam current during fill 25/08/2010

Quite frankly: we're dreaming...





Two weeks in August



25b




48b



50b






W33/34

August	Fill	Bunches	Stable	nb ⁻¹	EOF
18	1293	25x25	12h01	93	Programmed dump
19/20	1295	48x48	14h43	238	Programmed dump
22/23	1298	48x48	13h07	280	fast beam loss event Q22.R3.
24	1299	48x48	3h18	87	RD1.R2 trip.
24/25	1301	50x50	14h17	345	EOF studies
26	1303	50x50	13h07	369	fast beam loss event Q25.R5.
27	1305	50x50	3h30	118	EOF studies
28/29	1308	50x50	13h42	335	Programmed dump
29/30	1309	50x50	11h18	312	Programmed dump

& Totem



W34


Peak luminosity – stable beams	$1.03 \times 10^{31} \text{ cm}^{-2}\text{s}^{-1}$
Average luminosity – stable beams	$7.08 \times 10^{30} \text{ cm}^{-2}\text{s}^{-1}$
Total stable beam time	67.6 hours (40.2%)
Delivered luminosity	$\sim 1700 \text{ nb}^{-1}$
Luminosity lifetime	~ 25 hours

Hübner factor ≈ 0.29

Including some dedicated bunch train commissioning

	Availability	Physics
W33	47.3%	22%
W34	$\sim 85\%$	40.2%

- **Remarkable machine availability:** impressive performance of cryogenics, QPS, converters, RF, instrumentation, collimators, injectors...
- **Very effective** use of available time



New Record Lumi

26-Aug-2010 04:24:46 Fill #: 1303 Energy: 3500 GeV I(B1): 5.51e+12 I(B2): 5.23e+12

	ATLAS	ALICE	CMS	LHCb
Experiment Status	PHYSICS	NOT READY	STANDBY	PHYSICS
Instantaneous Lumi (ub.s) ⁻¹	10.456	0.138	10.719	8.882
BRAN Luminosity (ub.s) ⁻¹	9.573	0.137	7.914	7.327
Fill Lumiosity (nb) ⁻¹	2.0	0.0	2.0	1.7
BKGD 1	0.018	0.019	20.644	0.197
BKGD 2	16.000	0.290	0.002	4.773
BKGD 3	5.000	0.008	0.003	0.106

LHCb VELO Position

OUT

Gap: 58.0 mm


STABLE BEAMS


TOTEM:

STANDBY

FBCT History Beam Lifetime in h


Updated: 04:31:17






Emittance evolution during a fill

Guilia Papotti



color code:


- grey for bunches colliding in 1258;
- green for bunches colliding in 158;
- red for bunches colliding in 15.



Average emittances
derived from scan IP1:
X : 4.4um
Y : 4.9um

Average
4.64um


growth of 10-20%
over the fill



Tevatron Luminosity model on the LHC

- The major (preliminary) conclusions for the LHC fill 1303
- Luminosity lifetime – 20 hour
- Intensity loss times
 - Total 94 & 72 hour (Beam 1 & Beam 2)
 - 267 & 253 hour (Beam 1 & Beam 2) due to luminous loss (For $\sigma = 90$ mbarn - need a more accurate number)
 - 170 & 112 hour (Beam 1 & Beam 2) due to longitudinal heating and clipping
- Beam loss is dominated by the longitudinal loss
 - Beam-beam loss is important for some bunches but does not dominate the average
- The transverse emittance growth is dominated by transverse noise at betatron sidebands: feedback and hump

Valeri Lebedev



Luminosity scan

Simon White

Luminosity Scan Application

Select Beam Process: **PHYSICS_3.5m@108_[END]**

▼ RBA: lhcop

Optimize | IR Steering | Knob Creator | Analysis | Database Extraction

Scan Status

Scan Finished Properly

Scan Progress

Magnets State: **IDLE**

User Input

IP1: [dropdown]

Automatic: [dropdown]

Beam 1 + Beam 2: [dropdown]

Vertical: [dropdown]

Normalize by N1*N2

Save Bunch Data

Start Rel. to init. Pos. [Sigma]: [-2]

End Rel. to init. Pos. [Sigma]: [2]

Number of Measurement Points: [11]

Integration Time [s]: [10]

Knob Value

Views

Explorer

- Data Viewer Views
- All
- LHC.BRANA.4L1
- LHC.BRANA.4R1
- LHC.BRANP.4L1
- LHC.BRANP.4R1
- LUCID_EventOR

Scan [20/08/10 14:48:17]

Collision Rate [20/08/10 14:48:35]

Legend: BRANA.4L1 (blue), BRANA.4R1 (red), BRANP.4L1 (green), BRANP.4R1 (cyan), ATLAS (purple)

Horizontal Orbit [mm]

Vertical Orbit [mm]

Power Converters / L_Meas [A]


Display Fit Results | New Scan | Cancel

Console


```

14:43:50 - ATLAS_PREFERRED:Waiting time for the scan set to 5.0 s.
14:43:50 - Waiting time set to: 5.0 s.
14:46:42 - Validating existing token...
14:46:42 - There is no token, or it's valid
14:48:17 - Inserting Scan-1(2010-08-20 14:43:50.46,1295,P1,VERTICAL,3500.0,3.49999953,10,36,OPTIMIZATION,Beam12) to the database.
14:48:17 - VdM Scan Outputs Saved Under: /user/lhcop/lumi_scans/2010/1295/OPTIMIZE/IP1_B1+B2_Y_14-43/
14:48:17 - Scan Scan932(2010-08-20 14:43:50.46,1295,P1,VERTICAL,3500.0,3.49999953,10,36,OPTIMIZATION,Beam12) inserted successfully
  
```

14:48:22-




2010 INCOMING




2010 – main aims

- Clear priority to lay the foundations for 2011 and delivery of 1 fb^{-1}
- Have performed a safe, phased increase in intensity with validation and a running period at each step **so far**
- Gained solid operational experience of [**not faultlessly**] injecting, ramping, squeezing and establishing stable beams
- Aimed for steady running at or around 1 MJ over the summer – around 3 weeks in the end
- Followed by commissioning of bunch trains and a comparatively fast ramp up in beam intensity





Next up - bunch trains

Step 1: bring on the crossing angles




through the full cycle and then validate with
loss maps etc



```
on_x8 := 1;  
on_sep8 := 1;  
on_lhcb := 0;
```


Implications for
machine protection

450 GeV Crossing angle at IP8 -170 microrad




High intensity bunch trains

- Bunch spacing 150 ns
- Push through 4, 12, 24 bunches per beam
- Monitor & adjust
 - ADT
 - Longitudinal blow-up
 - RF
 - Feedbacks
- First stable beams: 3x4



Brennan Goddard, Malika Meddahi

STEPS	# bunches/beam	# SPS bunch trains	# SPS bunches/train	# bunches/injection	# injections	E/inj [MJ]	I/inj (e12)	E/total (MJ @ 3.5 TeV)
A	48	1	4	4	12	0.03	0.4	2.69
	48	1	8	8	6	0.06	0.8	2.69
	96	1	8	8	12	0.06	0.8	5.38
	96	1	12	12	8	0.09	1.2	5.38
B	144	1	12	12	12	0.09	1.2	8.06
	144	2	12	24	6	0.17	2.4	8.06
	192	2	12	24	8	0.17	2.4	10.75
	240	2	12	24	10	0.17	2.4	13.44
	288	2	12	24	12	0.17	2.4	16.13
C	336	2	12	24	14	0.17	2.4	18.82
	396	3	12	36	11	0.26	3.6	22.18



Performance

Nominal bunch intensity $1.1e11$


Nominal emittance

200 microrad crossing angle

Beta* = 3.5 m


150 ns bunch spacing


Number of bunches	Peak Luminosity [$\text{cm}^{-2}\text{s}^{-1}$]	5day@0.2 [pb^{-1}]	MJ
48	1.5×10^{31}	1.3	3.0
96	2.9×10^{31}	2.5	5.9
144	4.4×10^{31}	3.8	8.9
192	5.9×10^{31}	5.1	11.8
240	7.3×10^{31}	6.3	14.8
288	8.8×10^{31}	7.6	17.7
336	1.0×10^{32}	8.9	20.7



Schedule – rest of 2010

Aggressive schedule, assuming excellent machine availability






Early Heavy Ion Run Parameters

John Jowett


		Early (2010/11)	Nominal
\sqrt{s} per nucleon	TeV	2.76	5.5
Initial Luminosity (L_0)	$\text{cm}^{-2}\text{s}^{-1}$	$\sim 10^{25}$	10^{27}
Number of bunches		62	592
Bunch spacing	ns	1350	99.8
β^*	m	3.5	0.5
Pb ions/bunch		7×10^7	7×10^7
Transverse norm. emittance	μm	1.5	1.5
Luminosity half life (1,2,3 expts.)	h	$\tau_{\text{IBS}}=7-30$	8, 4.5, 3

Initial interaction rate: 100 Hz (10 Hz central collisions $b = 0 - 5$ fm)

$\sim 10^8$ interaction/ 10^6 s (~ 1 month)



2011




2011 Q1&2

	Jan				Feb			Mar			Technical stop		
Wk	52	1	2	3	4	5	6	7	8	9	10	11	12
Mo		3	10	17	24	31	7	14	21	28	7	14	21
Tu													
We													
Th		Technical stop											
Fr													
Sa	1												
Su													


LHC closed (Feb 4-5)
 Re-commissioning with beam (Mar 7-8)
 MACHINE CHECKOUT (Feb 6)
 Technical stop (Jan 11-12)


	Apr			May					June					
Wk	13	14	15	16	17	18	19	20	21	22	23	24	25	
Mo	28	4	11	18	Easter	2	9	16	23	30	6	Whit	13	20
Tu														
We														
Th										Ascension				
Fr				G. Friday										
Sa														
Su					May day									

Start non-LHC physics program (Apr 15)



2011 Q3&4






2011 – 3.5 TeV

- Restart 4th February
- 9 months protons, 4 weeks ions
- Integrated luminosity target driven – 1 fb⁻¹
- Need to run flat out above 1e32 cm⁻²s⁻¹


Table 4: Possible 2011 ball-park scenarios with 1.1×10^{11} protons per bunch.

N_b	β^* [m]	Energy per beam [MJ]	Peak Luminosity [cm ⁻² s ⁻¹]	Int. Lumi per month [pb ⁻¹]
432	3.5	27	1.3×10^{32}	61
432	2.5	27	1.8×10^{32}	85
796	3.5	49	2.4×10^{32}	113
796	2.5	49	3.4×10^{32}	157




Conclusions

- Very successful period of initial commissioning
 - 5 months since first collisions at 3.5 TeV
 - Commissioning is still ongoing...
- All key systems performing remarkably well – some hugely complex systems out there.
 - Some commissioning still required, issues still to address
- Performance with beam (losses, lifetimes, luminosity, emittance growth etc.) is very encouraging.
- Have bedded in the nominal cycle but it remains a complex procedure with a number of critical manual actions required – mistakes still possible
- Moving towards a MJ culture.
- Aggressive planning for the rest of 2010
- Smooth running with 10s MJ in 2011 foreseen




BACKUP



LHC Intensity limits 2010 2011

- Collimation system conceived as a staged system

- First stage to allow 40% of nominal intensity at 7TeV
 - Under certain assumptions
 - LHC lifetimes and loss rates
 - 0.1%/s assumed (0.2h lifetime)
 - Ideal cleaning
 - Imperfections bring this down
 - Deformed jaws
 - Tilt & offset & gap errors
 - Machine alignment
 - Machine stability
 - Tight settings a challenge early
 - Intermediate settings make use of aperture to relax tolerances



**Fix I_{max} to $6 \cdot 10^{13}$ protons per beam at 3.5TeV
(about 20% nominal intensity)**

30MJ stored beam energy

0.2%/s assumed