
07:00 - 13:00 : Establishing reference orbit - "golden" - Jorg Wenninger



suspect polarity problem on MCBXH3.L8 to be tested

13:00 - 14: 00: Injection oscillation B1 - B2 corrected, with 1-2 correctors and ~ 5 urad Rossano Giachino


14:00 : Switching on spectrometers + compensators (all spectrometers @neg. polarity)

- CMS
- LHCb together with CMS
- ALICE solenoid & compensators- when LHCb is done
- ATLAS already on and compensated globally

Compensation chronology:

- LHCb when it is up check it does not perturbed coupling measurement for CMS
- ALICE when LHCb is done
- ~20:00 CMS up Correct CMS non-closure coupling check knobs


LHCb Non-closure of the LHCb spectrometer magnet bump at full field is a factor 2 better than in 2009 (with the new field map). The rms non-closures are 0.53/0.54 mm for beam1/2 (was > 1 mm in 2009)




Jorg Wenninger

Closed the bump of LHCb to 50 um with 2 kicks:

- -18 urad on RBXWSH.R8/KICK
- 4 urad on RBXWSH.L8/KICK



Jorg Wenninger
Massimo Giovannozzi



IR6 interlock BPM

Chiara Bracco

- Impossible to reset the interlock Lars looking BIC became green again after restarting the crates
- 4 mm orbit bumps in point 6 (horizontal and vertical plane) for both beams were applied and reading at the BPMs were OK (delta).
- BPMSB.B4R6.B1 has an offset of 25mm: under investigation




MKQ - MKQA kick calibration, interlocks...

Switch on MKQ B2. Adjust synchronisation delay to 32 us, to synchronise with beam (present bucket 1001 for B2). Oasis settings updated and verified - see

image capture

Kicker MKQ B2 at max strength.
 Amplitude oscillations max between
 1.5 and 2.0 mm in the arc. in the arc
 1 mm is about 1 sigma, so max amplitude about 2 sigma.

BSRT image very diffuse after max amplitude kick.




MKQ to MKA for B2

Kick again MKA B2 at 20 % both planes.

Lifetime really drops down to zero for a few seconds, but no beam losses visible on FBCT trend.

Oscillation amplitude maximum of about 2 mm.

Friday 05/03/2010



OASIS images (after re-optimisation of settings)

Next: ALICE and CMS non closure corrections



Plans for tomorrow

Saturday 06/03/2010 (preliminary)

- 00:00 04:00 : Switching the separation bumps ON check non-closure, correct. Check injection oscillation correct.
 - Beam separation knob check for tuning of collisions
- 04:00 08:00 : Re-cycle and re-check all beam parameters, dispersion, chromaticity measurements
- 08:00 12:00 : Polarity checks
- 12:00 14:00 : Reserve RF vs Hump?
- 14:00 22:00 : Injection and beam dump studies
- 22:00 07:00 : Beta beat measurements

Plans for coming 2 days

Sunday 07/03/2010 (preliminary)

- 07:00 17:00 : Collimator setting-up BLM
- 17:00 01:00 : Aperture measurements
- 01:00 07:00 : Damper setting-up

Monday 08/03/2010 (preliminary)

- 07:00 12:00 : Protection device checks and setting-up
- 12: 00 18:00 : Tune and orbit feedback
- 18:00 20:00 : Ramp trial without beam collimator & BETS checks
- 20:00 22:00 : Pre-cycle
- 22:00 07:00 :