


- Main aim: Preparation for high bunch intensity operation with  $\beta^*=3.5$  m and crossing angle (-100  $\mu$ rad in IR1 and +100  $\mu$ rad in IR5)
- Commission systems required for guaranteeing beam stability as expected from design with single nominal bunch and more than one bunch:
  - Transverse feedback
  - Controlled longitudinal emittance blow-up
  - Octupoles at 3.5 TeV
- Setting-up for high intensity operation and consolidation of the beam parameters control during ramp and squeeze:
  - Squeeze with separated beam, orbit and tune feedback
  - Chromaticity correction and minimization
- Optimization and qualification of the machine protection with higher intensity:
  - Collimation setting-up at 3.5 TeV
  - Dump protection setting-up

- Progress in spite of several interruptions disrupting the setting-up activity
- Turn-around time at 3.5 TeV squeezed is longer...
- ~2 ramps+squeeze/day



Week 24	
Mon 14/6	Access to fix problems encountered during the WE Commissioning of the ramp with damper and tune fdbk
Tue 15/6	Squeeze commissioning with separation ON Controlled longitudinal blow-up Collimation setting-up at 3.5 TeV unsqueezed
Wed 16/6	Chromaticity measurement during the ramp Access for World FIP repeater problem Collimation setting-up at 3.5 TeV un-squeezed and at 7m Alice dipole trip and thunderstorms
Thu 17/6	Longitudinal emittance blow-up with more bunches Access (World FIP communication problem and Collimation setting-up at 3.5 TeV at 3.5 m separated Collimation qualification
Fri 18/6	Test of the collimation sequence after setting-up Trips of RB.A78 requiring access Transverse damper setting-up for operation with >1 bunch

Week 24	
Sat 19/6	Chromaticity measurement and optics qualification through the squeeze Beam dump internal fault while squeezing
Sun 20/6	Ramp and squeeze for setting-up of the beam in collision (luminosity scans) Longitudinal blow-up during the ramp commissioned with >1 bunch Loss of cryo maintain in Sector 34 (World Fip repeater) Ramp and squeeze for setting-up of the beam in collision (luminosity scans, crossing angles) and collimation setting-up completion
Mon 21/6	Quench heater power supply repair Dump protection qualification at 450 GeV

# Injection


- Robust over-injection of 2b of  $10^{11}$  p with all TDI BLMs unmasked
- Transverse damper ON, at 450 GeV: very effective

B1: H= 2.4 & V= 2.5 B2: H= 3.8 & V= 3.1 after injection


RF damper synchronisation: to sort out (picket to be called each time) →  
RF controls

- Chromaticity at injection set to 2 for both planes both beams

## 1<sup>st</sup> injection



## 2<sup>nd</sup> injection




## Remaining to further improve performance

- Injection systems: Brennan + team + OP
    - Injection steering clean-up, followed by TCTL verification
    - TDI checks wrt beam loss measurements
    - MKI8 kicker delay jitter to be fixed (access)
  - ADT: W. Höfle
    - 1 remaining PU to be commissioned
    - Noise reduction
    - Vector sum mode of operation to increase bandwidth of the system
-


# Ramp

- Ramp now repeated several time with reproducible performance - still some blow-up
- Potential issue observed yesterday with peaks appearing on the tune spectrum at ~50 Hz multiples perturbing tune tracking with damper ON. No additional blow-up observed (instrumental issue?)




- Chromaticity measured and feed-forward corrections applied (3 systematic iterations). Now chromaticity controlled to 2 at injection, along the ramp and at 3.5 TeV
- Transverse damper, long. blow-up, tune and orbit feedbacks ON through the ramp
- Longitudinal beam blow-up during the ramp with nominal bunches (A. Butterworth, E. Shaposhnikova, P. Baudrenghien) some more beam time in parallel with the regular operation to fine tune

**B1 both bunches**





**B2 both bunches**






# Squeeze & Collision

- Beta beating measurements: R. Tomas, R. Miyamoto, G. Vanbavinckhove
- Beta beating below 20 % in H plane and below 30 % in the V-plane (similar to 2 m after correction) → possible localized errors in IP2 and IP8



# Squeeze & collision

- Robust squeeze to 3.5 m - Tune, orbit FB on
- One stop at 7 m to drive the collimators
- Collapse of the separation bumps
  - IP1: 1x1
  - IP8: 17851 x 8911
  - IP2: 1x 8911
  - IP5: 1x1



# Squeeze & collision

---

- Non-closure was corrected with the separation's knob correctors -thanks Jorg for the new YASP release
  - Luminosity scans performed for all IPs - Introduced after the bump collapse action
  - Introduced the crossing angle in IP1 ( $-100 \mu\text{rad}$ ) and IP5 ( $+100 \mu\text{rad}$ )
  - Saved a new reference orbit
  - Cures found included in the procedure for next fill (tune split, octupoles)
-

# Machine Protection

---

- Collimation setup and qualification: R. Assmann, R. Bruce, S. Redaelli, D. Wollmann
    - Completed the setting-up of the collimators at 3.5 TeV, unsqueezed and squeezed (with separation ON and OFF)
    - Loss maps showed correct hierarchy for the collimation system
    - Beam-based work finished for collimation, given golden orbits and optics. Will be ready for stable beams from collimation side, as soon as we have finished the sequences.
  - Beam dump protection qualification:
    - 450 GeV qualification with nominal bunch intensity ongoing
    - Qualification at high energy remaining (asynch. dumps) - 2 to 3 ramps
-

21	Mon	M	LBDS 450 GeV setting up and qualification with nominal bunch intensity
21	Mon	A	Inject 2bx2b, 1e11, <u>with longitudinal blow-up in the LHC ramp</u> - squeeze - collapse separation in 1/5/2/8 , switch on crossing angle in IP1/5 - Simulation of asynchronous dump
21	Mon	N	Inject 2bx2b, 1e11, <u>with longitudinal blow-up in the LHC ramp</u> - squeeze - collapse separation in 1/5/2/8 , switch on crossing angle in IP1/5 - Simulation of asynchronous dump

- Access requests:

- C26.R2 (heater 3) because of a quench heater discharging/charging
- Water pump in point 7 (sump)
- QPS noisy card (B21R8) → threshold increased. To be replaced.
- MKI8: timing instability of the injection kicker pulse.
- RR17: ventilation
- QTL7.L7 current lead temperature measurement (we had the same problem on the same circuit during the past week-end but on a different current lead)
- BPM giving wrong sign (BPMSY.4L1.B2)
- Power converter problems
  - RCBH14.R1B2 to be replaced
  - RCBH27.R1B1 to be replaced

- To be understood:

- 3 failures of World FIP repeaters in the tunnel in the last few weeks