



Thursday 18/3/2010

- Tests for RB in sector 56 to 6 kA and to 2 kA for all other sectors completed by 12:00 → Green light for 6 kA operation
 - Tests for 2 A/s ramp rate of the main quadrupoles completed by 13:00. Two thresholds had to be increased to 600 μ V
 - PIC in Sector 12 back to nominal → Tested
 - SW limits for ramp rate to 2 A/s for RB
 - 15:00 Access required for Beam Dump kicker (faulty power supply)
 - 15:30 Recovered but DB problem not allowing rearming the beam dump
 - 16:30 Finally ready for ramp without beam
-